Architect:

Engineer:

Region 3 PM:

Inspector:

Contractor:

Construction Manager:



SDCCD CITY COLLEGE - CAPITAL RENOVATION RENEWALS

CUMMING GROUP

New Chiller Replacement (LRC)

Architect:	Lance Lareau
Engineer (Mech):	Bender-Dean
Region 3 Project Manager:	Leon Cavallo
Construction Manager:	Ben Baker
Inspector:	Phil San Filippo
Contractor:	ACCO Engineering

Roof Replacement (Multiple)

Pending

N/A

Ben B.

TBD

TBD

Projects (Bldg)	Status	Duration	Estimate
	Phase	Est. Date	Construct Cost
New Chiller Replacement	Construction	7/8/25	\$800,000
Roofs Replacement	Planning	6/30/25	TBD
HVAC Replacement	Planning	7/14/25	TBD
New Parking Vehicle	Planning	7/14/25	TBD

Status

Description

Both chiller connections completed, chiller functioning, air balance week of 6/23/25, punch list walk 7/8/25.

Multiple bldgs.: (P,A, LRC, Business Tech, Harry West Gym, Fitness Center, MS Parking-Health Center, AH Gallery), work package scope defined, awaiting design proposal submission.

Multiple bldgs.: P, LRC, Harry West Gym, Fitness Center, MS, Central Plant, awaiting engineer proposal submission.

Buildings VTC & MS: System upgrade for the existing garage gates 100 & 200, and reaching out to Domus add "Sally port" gates to this scope.

Upcoming Projects

The following projects are scheduled to happen with the next 3 weeks:

- Electrical scope work package assessments
- Work scope to be added: Arts Humanities Bldg.
 Graphic Design remodel (SD)
- Work scope to be added: Learning Resource Center 1st floor re-model (SD)
- Work scope to be added: IDF/MDF room scope for HVAC assessment

Project Site Plan

The projects are across downtown city streets within the boundaries of Russ Blvd. to Broadway (north to south) and Park Blvd. to 17th Street (east to west)

Buildings and Programs (w/scope identified)

Fitness Center, MS Parking-Health Center, AH Gallery

Math & Social Science Bldg

Administration, LRC, Business Tech, Harry West Gym, (P & P-3),

Leon C.

Gates

New Chiller Replacement:

Project Insight (Look Ahead)

7/7/25: Replace breaker and balance (redundant chiller)

7/8/25: Punch list walk to finalize


7/31/25: Project completed





HVAC Replacement (Multiple)





7/7/25: Roof work packages developed

7/14/25: Scope sent to architect for design proposal

7/21/25: Contract established, design started









New Parking Vehicle Gates (VTC & MS)

Architect:	Domus
Engineer:	N/A
Region 3 PM:	Leon C.
Construction Manager:	Ben B.
Inspector:	TBD
Contractor:	TBD

HVAC Replacement (Multiple Bldgs.):

7/14/25: HVAC work packages developed

7/21/25: Scope package sent to engineer for design proposal


7/28/25: Contract established; design started

New Parking Vehicle Gates (VTC & MS Bldgs.):

7/3/25: Revise contract to Domus to add gates design in construction document phase

7/17/25: Final design review

7/21/25: Prepare the bid package (8/7/25 placeholder deadline)



PROJECT PROFILE — SDCCD CITY College Multiple Projects