


SDCCD MEASURE HH BOND PROGRAM PROJECT PROFILE — SAN DIEGO COLLEGE OF CONTINUING EDUCATION ECC THEATRE RENOVATION

Project Teams

General Contractor	CBG Building Company
Architect	TCA
Structural Engineer	DCI
Civil Engineer	Kettler Lewick Engineering
Mech./ Elect. Engineer	MA Engineers
Executive Const. Manager	N/A



Project Schedule

Programming Complete	Design and DSA Approval	Construction Completion (Est.)	FFE & Move-In (Est.)
February 20, 2023	Design: May 16, 2024 DSA: February 5, 2025	January 29, 2027	Spring 2027

Current Status/Phase: Division of the State Architect

Project Insights

Active Construction continues at the theatre. Excavation and concrete footing work for CMU walls is ongoing, along with new wall openings for windows and storefront entrances on the north side. Utility infrastructure and exterior grading activities also continue. Several Construction Change Directives were issued this month due to existing conditions requiring design updates. The orchestra pit and audience chamber remain the primary focus, highlighted by the successful installation of underground mechanical systems.

Upcoming Milestones:

- Substantial Completion—Spring 2027

Project News & Information

Reference Links:

Additional resources, articles, and links related to this project will appear here when available. For comprehensive information about Measure HH and all ongoing projects, please explore [the Measure HH website](#).




Project Features

The San Diego College of Continuing Education Educational Cultural Complex Theatre Renovation Project includes:

- Interior renovation of an existing theatre, lobby, office suites, and associated support spaces
- New technical level and fly tower
- New addition for the theatre back of house programs
- New exterior trellis and entry signage
- New landscaping and hardscape surrounding the theatre
- New fire lane and associated utilities

Project Map



4343 Ocean View Blvd, San Diego, CA 92113